

Agenda Item: 5 Meeting Date: August 10, 2005

BAY-DELTA PUBLIC ADVISORY COMMITTEE

2005 PROGRAM PLANS

Description: This report provides information on the program planning process. Draft Program Plans were provided to the Bay-Delta Public Advisory Committee as part of the materials for the April meeting. Those Draft Program Plans are being revised based on budget actions taken by the State Legislature in June and the budget pending in Congress. Not all the Plans are ready as final drafts for the August meeting, and it is important that the Plans be considered as a package; therefore, action by the Authority on the Program Plans will be delayed until September. Final drafts of all plans will be posted on the Authority's website as soon as all plans are complete, and distributed well in advance of the September Bay-Delta Public Advisory Committee and Authority meetings.

Recommended Action: This is an information item only.

<u>Summary</u>

The California Bay-Delta Authority Act of 2003 requires the Authority to annually review, potentially modify and approve Program Plans and long-term expenditure plans. The program planning process provides a forum to describe what has been accomplished, strategically plan for future implementation actions, identify problems and propose steps for resolving issues, identify available funding and additional funding needs, and ensure cross-program integration and balance.

This year, Governor Schwarzenegger identified three key activities for the CALFED Program that are to be accomplished by the end of 2005. They are: an independent program and fiscal review; a refocusing of the efforts of the California Bay-Delta Authority and the other CALFED State agencies; and the development of an action plan for long-term financing.

The outcome of these three activities likely will have considerable impact on how the CALFED Bay-Delta Program is implemented and financed in succeeding years. In addition, the State Legislature made a 46 percent cut in State agency budgets related to CALFED for FY 2005-06, the initial year that would be covered by these Program Plans. As a result, the Bay-Delta Public Advisory Committee (BDPAC) and Authority will be asked to recommend and approve only the Year 6 Program Plans, and defer action on plans for future years.

Implementing agencies are reconciling the State budget cuts with their draft Program Plans and working through any outstanding issues. Not all the Plans are ready as final drafts for the August meeting, and it is important that the Plans be considered as a package. Final drafts of all plans will be posted on the CALFED website as soon as all plans are complete, and sent well in advance of the September BDPAC and Authority meetings.

The following report discusses the various Program Elements and summarizes outstanding issues.

Background

Program Plans are prepared by the implementing agencies, which are responsible for working cooperatively together to develop a unified plan. Each year Authority staff oversees and coordinates preparation of the Program Plans by the implementing agencies. Comments on the Draft Program Plans are solicited from BDPAC and its subcommittees, the Authority, and the public. BDPAC subcommittees discuss relevant Program Plans and, if appropriate, help identify outstanding issues within that element.

All Program Plans must contain the following information:

- Discussion of goals, objectives and targets
- Previous year's accomplishments
- Description of program structure
- Description of major activities including schedule and budget (includes Delta Improvement Package activities)
- Description of how science, environmental justice and tribal relations are incorporated in the program
- Discussion of public outreach
- Discussion of cross-program relationships
- Funding tables: Summary and by task
- Map of program activities

Delta Improvements Package

Authority staff has prepared a revised Delta Improvements Package (DIP) Implementation Summary of Schedules (Attachment 1). This summary is based on the schedules provided by the implementing agencies in the Program Plans, and is included in this staff report to update Authority members and the public on this important effort. The DIP Implementation was initially adopted by the Authority in August 2004.

Program Plan Issues

A number of the program elements received less funding from the Legislature than was proposed in the Governor's Budget. Each Program Plan describes the effects of the Year 6 budget reductions. The following is a summary of the budget reductions and other changes that were made to the Draft Program Plans:

Environmental Water Account

State funding of the EWA program was cut 50 percent in Year 6. At this time, EWA implementing agencies are unsure how activities will be prioritized. If Federal funding levels are sufficient, it may be possible to move forward with all activities planned under EWA. However, if not, there will not be enough funding to manage all the activities under EWA.

<u>Conveyance</u>

The Conveyance Program also received a number of State funding cuts in Year 6. There is some question whether the Collection, Handling, Transport, and Release (CHTR) studies will be able to move forward – additional legislative discussion is needed.

Storage

The Storage Program did not receive State funding for In-Delta storage and Shasta coordination in Year 6. Groundwater grants were also cut. Work continues on all other projects and on Common Assumptions activities.

Water Transfers

The Water Transfers Program element was zeroed out by the Legislature. At this time, due to the Legislature's removal of funding and staff for the Water Transfer Program element in FY 05-06, no additional revision or update work could be done on the Program Plan after June 30. This Program Plan represents the last version of activities planned for Water Transfers when the element was funded. However, without funding and staff, no Department of Water Resources' (DWR) activities are planned for this program element.

Watershed

State funding was cut for DWR to support technical assistance related to Proposition 50 grants. If funding is not restored, DWR indicates that a grant program will not be conducted in Year 6.

Water Quality

A large portion of State funding for Franks Tract in Year 6 was cut. In addition, the majority of water quality major activities, including Delta Improvement Package actions, are unfunded. Future funding for water quality is also unclear at this time since it is unknown how much Proposition 50 funding from statewide grants from Chapters 4, 5, 6, and 8 will go to CALFED water quality activities.

<u>Levees</u>

The Levees Program received no cuts from the Legislature in Year 6. Year 6 is the last year of bond funds available for the Levee Program.

Ecosystem Restoration

The Ecosystem Restoration Program (ERP) Plan was initially made available in March 2005 for review and comment. However, when all of the Program Plans were prepared for the April BDPAC and Authority meetings, the ERP implementing agencies determined that additional work and review was needed before making a revised version available for review. The need for this additional work was driven by the ERP implementing agencies' intent to prioritize Year 6 activities to address the issues surrounding the decline of Delta pelagic fishes.

A revised ERP Plan was presented to the BDPAC Ecosystem Restoration Subcommittee at its May and June meetings.

The Authority ERP staff worked closely with the ERP implementing agencies to produce this final version of the ERP Plan, and agree with the need to organize and prioritize the Year 6 activities to respond to the decline in Delta pelagic fishes. However, in our oversight and coordination role, we also believe it is important to acknowledge the shift made in this year's plan in comparison to previous years.

The final ERP Plan includes a list of specific actions to be funded in Year 6. The actions listed with the Department of Fish and Game (DFG) as the funding source will be implemented by DFG during Year 6. The Authority ERP staff expects that DFG and the other ERP implementing agencies will continue to require each specific action to be described in a proposal format, and that each proposal will be independently reviewed. This independent review will be coordinated by the Authority ERP staff, and will provide feedback to the ERP implementing agencies to ensure that ERP actions are designed and implemented consistent with the guidance provided by the ERP Strategic Plan.

The ERP Plan also provides Year 6 funds to consider the projects highly ranked by the Science Program Proposal Solicitation Package (PSP), but still seeking future fund sources.

Water Use Efficiency

Water Use Efficiency Program funding was cut by the State Legislature for Year 6 – including dollars intended to be awarded for grants such as recycling and agricultural and urban conservation.

Science

Due to the potential funding limitations the next few years, the Science Program reduced from \$18 million to \$10 million the amount it awarded in Year 6 for its Proposal Solicitation Program. This reduction assures funding will be available in Years 7 – 9 for directed actions. The Science Program anticipates greater efforts in integrating science among program elements and the Interagency Ecological Program (IEP), including the current evaluation of the recent decline of pelagic organisms in the Delta.

BDPAC Subcommittee Comments

Ecosystem Restoration

The Ecosystem Restoration Subcommittee reviewed the ERP Plan at its June 2005 meeting, and makes the following two recommendations to BDPAC.

- Future planning for and implementation of the ERP, as well as other CALFED Program elements, would greatly benefit from an expanded strategic planning effort by the CALFED Program to address needs and actions that cut across all CALFED Program elements and objectives.
- ERP needs to institute a more formal effort, using an independent science process, to coordinate, integrate, and accelerate ERP efforts in conjunction with the Delta Risk Management Strategy, to work to address the decline of Delta pelagic fishes, and the Science Program to develop a better structure and model for managing the Delta to address ecosystem restoration and water management objectives.

Levees

At this time the Levee Subcommittee does not recommend adoption of the Program Plan due to insufficient future funding to make significant progress toward accomplishing the goals and objectives stated in the Record of Decision (ROD).

Water Use Efficiency

The Water Use Efficiency Subcommittee has raised concern regarding the delay in developing agricultural assurances as specified in the ROD. Subcommittee chairs are working with DWR to resolve the issue.

Working Landscapes, Water Supply, Water Quality, Watershed and Environmental Justice

These Subcommittees have reviewed relevant plans but are not making recommendations.

Conclusion

Consistent with the direction from the Authority, staff has been working with the implementing agencies to develop the Plans and respond to issues raised by BDPAC and the Authority. Long-term funding remains a critical issue for all of the programs and is being addressed through the development of the action plan and refocusing effort.

List of Attachments

Attachment 1 – Delta Improvements Package Schedule

Contact

Rick Breitenbach Deputy Director, Internal Affairs and Special Projects Phone: (916) 445-0144



650 Capitol Mall, 5th Floor Sacramento, CA 95814 916.445.5511 FAX 916.445.7297 http://calwater.ca.gov

DELTA IMPROVEMENTS PACKAGE IMPLEMENTATION PLAN

Summary of Schedules

Updated July 22 29, 2005

Water Supply Actions	Program Plan	ROD Target Date	Expected Date	Comments
SWP/CVP Integration Plan ➤ Complete SWP/CVP Operations Criteria and Plan and BO and early consultation on immediate actions	Conveyance		Completed Fall 2004	
<u>Complete</u> Response Plans <u>required by D-1641</u> for Joint Point of Diversion			Completed Aug	
Complete NEPA/CEQA <u>ESA</u> and public review of interim intermediate SWP/CVP operations actions			2004	
Initiate formal consultation and request preliminary BO on interim actions			During SDIP Stage 2	
Implement intermediate SWP/CVP <u>operation</u> actions			Spring 2005	
			Prior to implementing SDIP Operational Component During 2005	
Delta Mendota Canal / California Aqueduct Intertie Complete envir. studies	Conveyance			
 Obtain construction funding, initiate construction Complete construction, begin operations 		July 2004 Dec 2004	Apr 2005 Oct 2005	Delay due to the delays in obtaining study funding.
For an ded Delte Man dete Con et / Oel/femile Association			2006	
Expanded Delta Mendota Canal / California Aqueduct Intertie ➢ Obtain Federal study authorization for 900 cfs intertie capacity			<u>2006</u>	<u>Federal authorization received in CALFED Bay-</u> Delta Act
San Luis Reservoir Low Point Improvement Project Complete Appraisal Study 	Storage		Aug 2005	
> Complete Feasibility / EIS/EIR		D 0001	Jun 2007	
 Obtain authorization for construction 		Dec 2004	Depends on Federal Process	

Agenda Item: 5 Meeting Date: August 10, 2005

ATTACHMENT 1

Meeting Date. August 10, 2005				
8500 cfs / Permanent Operable Gates (DIP) Complete South Delta Improvements (SDIP) EIR/EIS	Conveyance			
Complete <u>South Delta improvements (SDIP)</u> EIR/EIS				Delays due to the complexity of the project,
Secure permits to construct permanent operable		Dec 2002	Apr 2006	development of export operation alternatives,
gates, dredge, modify local agriculture diversions				implementation of a 2-stage decision-making
> Obtain funding and authority for gate at Head of Old				process (Stage 1: Decision on Physical Component; Stage 2: Decision on Operational
River Gate		Jul 2003	May 2006	Component), to incorporate information on the
Obtain funding and authority for gates in Middle				recent pelagic fish decline in the Delta.
River, Old River and Grantline Canal Gates				incorporation of elements contained in the OCAP
 Complete dredging/diversion improvement 		Dec 2006	May 2006	Biological Opinion, and consideration of information concerning the recent pelagic fish
		Dec 2000	Way 2000	decline in the Delta.
→ Transition implementation of 8500 cfs, complete		Dec 2007	May 2006	
dredging/diversion improvements			2007 2000	
Secure permit for increasing SWP export limit to			<u>2007-2008</u>	
8500 cfs				
 Complete construction of permanent operable gates 			2007-2008	
barrier construction				
Fully operate under 8500 cfs				
			Jun 2009	
			<u></u>	
			Apr 2009	
			lun 2009	
			Jun 2009	
Water Quality Actions		ROD	Jun 2009 Expected Date	Comments
Water Quality Actions		Target		Comments
-	Conveyance			
Water Quality Actions South Delta Improvements Project/Permanent Operable Barriers-Gates	Conveyance	Target		Comments See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions
South Delta Improvements Project/Permanent Operable	Conveyance	Target		See 8500cfs / Permanent Operable Gates
South Delta Improvements Project/Permanent Operable	Conveyance Water Quality	Target		See 8500cfs / Permanent Operable Gates
South Delta Improvements Project/Permanent Operable Barriers-Gates		Target Date Begin Implementati		See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL)
South Delta Improvements Project/Permanent Operable Barriers-Gates San Joaquin River Salinity Management Plan Coordinated Drainage Strategy		Target Date Begin Implementati on of source		See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL) Depending on funding, SJRIP currently 20%
South Delta Improvements Project/Permanent Operable Barriers-Gates San Joaquin River Salinity Management Plan > Coordinated Drainage Strategy > Salt Load Management and Reduction		Target Date Begin Implementati on of source control		See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL)
South Delta Improvements Project/Permanent Operable Barriers-Gates San Joaquin River Salinity Management Plan Coordinated Drainage Strategy		Target Date Begin Implementati on of source		See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL) Depending on funding, SJRIP currently 20%
South Delta Improvements Project/Permanent Operable Barriers-Gates San Joaquin River Salinity Management Plan > Coordinated Drainage Strategy > Salt Load Management and Reduction		Target Date Begin Implementati on of source control measures by		See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL) Depending on funding, SJRIP currently 20% Implemented 18 months to 2 Years for Federal Feasibility study
South Delta Improvements Project/Permanent Operable Barriers-Gates San Joaquin River Salinity Management Plan > Coordinated Drainage Strategy > Salt Load Management and Reduction > Recirculation > Voluntary Water Exchanges and Transfers		Target Date Begin Implementati on of source control measures by		See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL) Depending on funding, SJRIP currently 20% Implemented 18 months to 2 Years for Federal Feasibility
South Delta Improvements Project/Permanent Operable Barriers-Gates San Joaquin River Salinity Management Plan > Coordinated Drainage Strategy > Salt Load Management and Reduction > Recirculation		Target Date Begin Implementati on of source control measures by		See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL) Depending on funding, SJRIP currently 20% Implemented 18 months to 2 Years for Federal Feasibility study Depends on funding
South Delta Improvements Project/Permanent Operable Barriers-Gates San Joaquin River Salinity Management Plan > Coordinated Drainage Strategy > Salt Load Management and Reduction > Recirculation > Voluntary Water Exchanges and Transfers		Target Date Begin Implementati on of source control measures by		See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL) Depending on funding, SJRIP currently 20% Implemented 18 months to 2 Years for Federal Feasibility study Depends on funding WQP has funded in past. Currently no direct funding. Applicant did not apply for Prop 50.
South Delta Improvements Project/Permanent Operable Barriers-Gates San Joaquin River Salinity Management Plan Coordinated Drainage Strategy Salt Load Management and Reduction Recirculation Voluntary Water Exchanges and Transfers Real Time Monitoring Coordination of East Side Tributary Operations		Target Date Begin Implementati on of source control measures by		See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL) Depending on funding, SJRIP currently 20% Implemented 18 months to 2 Years for Federal Feasibility study Depends on funding WQP has funded in past. Currently no direct
South Delta Improvements Project/Permanent Operable Barriers-Gates San Joaquin River Salinity Management Plan Coordinated Drainage Strategy Salt Load Management and Reduction Recirculation Voluntary Water Exchanges and Transfers Real Time Monitoring		Target Date Begin Implementati on of source control measures by		See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL) Depending on funding, SJRIP currently 20% Implemented 18 months to 2 Years for Federal Feasibility study Depends on funding WQP has funded in past. Currently no direct funding. Applicant did not apply for Prop 50. Little or no benefit according to studies
South Delta Improvements Project/Permanent Operable Barriers-Gates San Joaquin River Salinity Management Plan Coordinated Drainage Strategy Salt Load Management and Reduction Recirculation Voluntary Water Exchanges and Transfers Real Time Monitoring Coordination of East Side Tributary Operations Introduction of Potential High Quality Wastewater Treatment Plant Flows 		Target Date Begin Implementati on of source control measures by		See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL) Depending on funding, SJRIP currently 20% Implemented 18 months to 2 Years for Federal Feasibility study Depends on funding WQP has funded in past. Currently no direct funding. Applicant did not apply for Prop 50.
South Delta Improvements Project/Permanent Operable Barriers-Gates San Joaquin River Salinity Management Plan Coordinated Drainage Strategy Salt Load Management and Reduction Recirculation Voluntary Water Exchanges and Transfers Real Time Monitoring Coordination of East Side Tributary Operations Introduction of Potential High Quality Wastewater Treatment Plant Flows Westside Groundwater Management	Water Quality	Target Date Begin Implementati on of source control measures by 2003	Expected Date	See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL) Depending on funding, SJRIP currently 20% Implemented 18 months to 2 Years for Federal Feasibility study Depends on funding WQP has funded in past. Currently no direct funding. Applicant did not apply for Prop 50. Little or no benefit according to studies Low priority Dependent on funding
South Delta Improvements Project/Permanent Operable Barriers-Gates San Joaquin River Salinity Management Plan Coordinated Drainage Strategy Salt Load Management and Reduction Recirculation Voluntary Water Exchanges and Transfers Real Time Monitoring Coordination of East Side Tributary Operations Introduction of Potential High Quality Wastewater Treatment Plant Flows 		Target Date Begin Implementati on of source control measures by		See 8500cfs / Permanent Operable <u>Gates</u> Schedule under Water Supply Actions Alternative TMDL approach must show progress by 2007 (under TMDL) Depending on funding, SJRIP currently 20% Implemented 18 months to 2 Years for Federal Feasibility study Depends on funding WQP has funded in past. Currently no direct funding. Applicant did not apply for Prop 50. Little or no benefit according to studies Low priority

Agenda Item: 5 Meeting Date: August 10, 2005

ATTACHMENT 1

> RWQCB Phased TMDL and Basin Plan Amendment Restiration Jan 2005 > Complete monitoring and modeling studies Jun 2007 > Evaluate other control projects and mitigation strategies Jun 2007 > Evaluate other control projects and mitigation strategies Support Strategies > Complete Final TMDL/Basin Plan Amendment for long-term control Water Quality Projects Complete construction of Veale and Byron tracts drainage improvements > Complete construction of Veale and Byron tracts drainage improvements Water Quality Project Dec 2006 Pranks Tract Vater Quality > Develop program plan Water Quality > Complete feasibility and EIR/EIS Study (pilot project) Dec 2005 > Implement pilot project construction and monitoring Conveyance > Complete studies; make recommendations Conveyance > Implement reoperation recommendations Conveyance > Complete Studies; make recommendations Conveyance > Comported, seek funding and initiate feasibility and EIR/EIS Conveyance > Construction of Main funding and authority to construct Dec 2003 > Dec 2009 Delays due to the numerous contracts needed and the contracted studies requiling more time to execute and conduct.	weeting Date. August 10, 2005				
> Design, construct and operate a demonstration aeration system Jun 2007 > Evaluate other control projects and mitigation strategies Complete Final TMDL/Basin Plan Amendment for long-term control Pail 2005-2008 > Complete Final TMDL/Basin Plan Amendment for long-term control Water Quality Before permanent operable gates Construction of permanent operable gates > Complete construction of Veale and Byron tracts drainage improvements Water Quality Before permanent operable gates Construction of permanent operable gates > Complete construction of first phase Canal lining project Water Quality Dec 2005 Consplete d - 408 Franks Tract Develop program plan Water Quality Dec 2005 Program plan dependent on funding from State, Federal and polential project beneficiaries. > Complete fasibility and EIR/EIS Study (pilot project) Eoreveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Implement pilot project construction studies, make recommendations Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. Through Delta Facility Conveyance Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more	San Joaquin River Dissolved Oxygen RWQCB Phased TMDL and Basin Plan Amendment 	Ecosystem Restoration		Jan 2005	
> Design, construct and operate a demonstration aeration system Fail 2005-2008 > Evaluate other control projects and mitigation strategies Fail 2005-2008 > Complete Final TMDL/Basin Plan Amendment for long-term control 2009 Old River and Rock Slough Water Quality Improvement Projects Before permanent operable gates > Complete construction of Veale and Byron tracts drainage improvements Water Quality > Complete construction of first phase Canal lining project Dec 2005 > Complete construction of first phase Canal lining project Dec 2005 > Complete construction of first phase Canal lining project Dec 2005 > Develop program plan Water Quality > Complete fasibility and EIR/EIS Study (pilot project) Mater Quality > Implement pilot project construction and monitoring Conveyance > Complete studies; make recommendations Conveyance > Complete water quality & fish studies, and prefeasibility study; make recommendations Conveyance > Complete water quality, study; make recommendations Dec 2003 > If supported, seek funding and initiate feasibility and EIR/EIS Conveyance > Conveyance Dec 2003 > Dec 2004 Dec 2005 > Feb 2009 Delays due to the numerous contracts need	 Complete monitoring and modeling studies 			lun 2007	
> Evaluate other control projects and mitigation strategies Fail 2005-2008 > Complete Final TMDL/Basin Plan Amendment for long-term control 2009 Old River and Rock Slough Water Quality Improvement Projects Water Quality > Complete construction of Veale and Byron tracts drainage improvements Water Quality > Complete construction of first phase Canal lining project Before permanent operable gates Construction of permanent operable gates > Complete construction of first phase Canal lining project Water Quality Dec 2006 Program plan dependent on funding from State, Federal and potential project beneficiaries. > Complete feasibility and EIR/EIS Study (pilot project) Water Quality Dec 2003 Sept 2007 > Implement pilot project construction and monitoring Conveyance Dec 2003 Jul 2008 > Implement reoperation recommendations Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. Through Detta Facility Conveyance Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. * If supported, seek funding and initiate feasibility and EIR/EIS Conveyance Dec 2007 Delays due to the numerous contracts needed and the contracted	 Design, construct and operate a demonstration aeration system 			Jun 2007	
> Complete Final TMDL/Basin Plan Amendment for long-term control 2009 Oid River and Rock Slough Water Quality Improvement Projects Water Quality > Complete construction of Veale and Byron tracts drainage improvements Water Quality > Complete construction of first phase Canal lining project Before permanent operable gales Dec 2005 > Complete construction of first phase Canal lining project Water Quality Dec 2005 Construction of permanent operable gales > Complete feasibility and EIR/EIS Study (pilot project) Water Quality Dec 2005 Program plan dependent on funding from State, Federal and potential project beneficiaries. > Complete feasibility and EIR/EIS Study (pilot project) Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Implement reoperation recommendations Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. Through Delta Facility Complete meter recommendations Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Implement reoperation recommendations Dec 2007 Nov 2008 Delays due to the numerous contracts needed and the contracted				Fall 2005-2008	
Iong-term control Water Quality Water Quality Construction of Veale and Byron tracts drainage improvement > Complete construction of Veale and Byron tracts drainage improvements Water Quality Dec 2005 Construction of permanent operable gates completed – 4/08 > Complete construction of first phase Canal lining project Water Quality Dec 2005 Construction of permanent operable gates completed – 4/08 Franks Tract Develop program plan Water Quality Dec 2005 Program plan dependent on funding from State, Federal and potential project beneficiaries. > Complete feasibility and EIR/EIS Study (pilot project) Implement pilot project construction and monitoring Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies; make recommendations > Implement reoperation recommendations Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. Through Delta Facility Conveyance Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > If supported, seek funding and initiate feasibility and EIR/EIS Conveyance Dec 2007 Mar 2011 > Obtain funding and authority to construct Dec 2007 Mar 2011 De	.			Apr 2004- Dec 2008	
Projects Complete construction of Veale and Byron tracts drainage improvements Before permanent operable gates Dec 2005 Construction of permanent operable gates > Complete construction of first phase Canal lining project Water Quality Dec 2006 Program plan Program plan dependent on funding from State, Federal and potential project beneficiaries. > Complete feasibility and EIR/EIS Study (pilot project) Water Quality Dec 2005 Program plan dependent on funding from State, 	 Complete Final TMDL/Basin Plan Amendment for long-term control 			2009	
> Complete construction of Veale and Byron tracts drainage improvements Before permanent operable gates Dec 2005 Construction of permanent operable gates > Complete construction of first phase Canal lining project Water Quality Dec 2006 Program plan dependent on funding from State, Federal and potential project beneficiaries. > Complete feasibility and EIR/EIS Study (pilot project) Water Quality Dec 2003 Program plan dependent on funding from State, Federal and potential project beneficiaries. > Complete studies; make recommendations Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Implement reoperation recommendations Conveyance Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Implement reoperation recommendations Conveyance Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > If supported, seek funding and initiate feasibility and EIR/EIS Dec 2007 Mar 2011 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > If supported, seek funding and authority to construct Dec 2007 Mar 2011 Delays due to the numerous contracts needed and		Water Quality			
> Complete construction of first phase Canal lining project gates Dec 2006 Franks Tract > Develop program plan Water Quality Dec 2005 Program plan dependent on funding from State, Federal and potential project beneficiaries. > Complete feasibility and EIR/EIS Study (pilot project) > Implement pilot project construction and monitoring Dec 2003 Sept 2007 > Implement pilot project construction and monitoring Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Implement reoperation recommendations Conveyance Dec 2003 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Complete water quality & fish studies, and prefeasibility study; make recommendations Conveyance Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > If supported, seek funding and initiate feasibility and EIR/EIS Dec 2007 Mar 2011 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Obtain funding and authority to construct Dec 2007 Mar 2011 Dec 2007	Complete construction of Veale and Byron tracts		permanent	Dec 2005	
Franks Tract Water Quality Dec 2005 Program plan dependent on funding from State, Federal and potential project beneficiaries. > Complete feasibility and EIR/EIS Study (pilot project) > Implement pilot project construction and monitoring Program plan dependent on funding from State, Federal and potential project beneficiaries. > Implement pilot project construction and monitoring Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Implement reoperation recommendations Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. Through Delta Facility Conveyance Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > If supported, seek funding and initiate feasibility and EIR/EIS Construct Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Obtain funding and authority to construct Dec 2007 Mar 2011 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct.				Doc 2006	
> Develop program plan Dec 2005 Program plan dependent on funding from State, Federal and potential project beneficiaries. > Complete feasibility and EIR/EIS Study (pilot project) Implement pilot project construction and monitoring 2008 Program plan dependent on funding from State, Federal and potential project beneficiaries. Delta Cross Channel Program Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Implement reoperation recommendations Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. Through Delta Facility Conveyance Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > If supported, seek funding and initiate feasibility and EIR/EIS Dec 2007 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Obtain funding and authority to construct Dec 2007 Mar 2011 Pec 2011 Relocation of M& I Intake Water Quality Elec 2007 Mar 2011				Dec 2000	
 Complete feasibility and EIR/EIS Study (pilot project) Implement pilot project construction and monitoring Delta Cross Channel Program Complete studies; make recommendations Implement reoperation recommendations Implement reoperation recommendations Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. Through Delta Facility Complete water quality & fish studies, and prefeasibility study; make recommendations If supported, seek funding and initiate feasibility and EIR/EIS Obtain funding and authority to construct Dec 2007 Mar 2011 		Water Quality		Dec 2005	Program plan dependent on funding from State,
Implement pilot project construction and monitoring 2008 Delta Cross Channel Program Conveyance Complete studies; make recommendations Dec 2003 Implement reoperation recommendations Dec 2003 Implement reoperation recommendations Conveyance Complete studies; make recommendations Dec 2003 Implement reoperation recommendations Conveyance Complete water quality & fish studies, and prefeasibility study; make recommendations Conveyance If supported, seek funding and initiate feasibility and EIR/EIS Dec 2003 Obtain funding and authority to construct Dec 2007 Mar 2011 Mar 2011	> Complete feasibility and EIR/EIS Study (pilot project)			Sept 2007	Federal and potential project beneficiaries.
Delta Cross Channel Program Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Implement reoperation recommendations Conveyance Dec 2003 Jul 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. Through Delta Facility Conveyance Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Complete water quality & fish studies, and prefeasibility study; make recommendations Conveyance Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > If supported, seek funding and initiate feasibility and EIR/EIS Dec 2007 Mar 2011 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Obtain funding and authority to construct Dec 2007 Mar 2011 Dec 2011	> Implement pilot project construction and monitoring				
 Complete studies; make recommendations Implement reoperation recommendations Implement reoperation recommendations Conveyance Complete water quality & fish studies, and prefeasibility study; make recommendations If supported, seek funding and initiate feasibility and EIR/EIS Obtain funding and authority to construct Dec 2003 Dec 2004 Dec 2005 Dec 2007 Dec 2007				2008	
 Implement reoperation recommendations Implement reoperation recommendations Conveyance Complete water quality & fish studies, and prefeasibility study; make recommendations If supported, seek funding and initiate feasibility and EIR/EIS Obtain funding and authority to construct Dec 2007 Mar 2011 Mar 2011 		Conveyance	Dec 2003	Jul 2008	
 Complete water quality & fish studies, and prefeasibility study; make recommendations If supported, seek funding and initiate feasibility and EIR/EIS Obtain funding and authority to construct Dec 2007 Mar 2011 	> Implement reoperation recommendations			Oct 2008	
prefeasibility study; make recommendations Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > If supported, seek funding and initiate feasibility and EIR/EIS Dec 2003 Nov 2008 Delays due to the numerous contracts needed and the contracted studies requiring more time to execute and conduct. > Obtain funding and authority to construct Dec 2007 Mar 2011 Relocation of M& I Intake Water Quality Vater Quality		Conveyance			
 If supported, seek funding and initiate feasibility and EIR/EIS Obtain funding and authority to construct Dec 2007 Mar 2011 			Dec 2003	Nov 2008	
> Obtain funding and authority to construct Dec 2007 Mar 2011 Relocation of M& I Intake Water Quality Image: Construct of the second sec				Eeb 2009	
Relocation of M& I Intake Water Quality	 Obtain funding and authority to construct 		Doc 2007		
	Dele estion of M0 Unitelia	Mater Overlite	Dec 2007		
determined determined environmental documentation	 Complete evaluation of water quality improvements 			Date to be determined	CCWD is proceeding with scoping and environmental documentation

Environmental Protection Actions		ROD Target Date	Expected Date	Comments
OCAP ESA Consultation	Conveyance		Completed	
OCAP Biological Opinions Issued			Fall 2004	
SDIP ESA Consultation	Conveyance		Aug 2005	
SDIP Biological Opinion issued			Aug 2005	
Update of CALFED ROD Programmatic Regulatory Commitments and Programmatic Biological Opinions	Ecosystem Restoration			
 Complete assessment of efficacy of the EWA and progress toward achieving the milestones 			Completed Aug 2004)	
Update Programmatic Regulatory Commitments			Completed	
Update Programmatic Biological Opinions			Sep 2004	
			Completed Sep 2004	
Environmental Water Account	Environmental Water Account			DWR, USBR, USFWS, NOAA Fisheries and
Decision on continuing short-term EWA			Completed Sep 2004	CDFG completed Long-Term EWA EIS/EIR
Draft EIS/EIR on long-term EWA			Summer-2005 2006	public scoping meetings in March 2005
Final EIS/EIR on long-term EWA				
			Summer 2006 <u>2007</u>	
Delta Regional Ecosystem Restoration Implementation Plan	Ecosystem Restoration			
Complete development and peer review of species			Dec 2005	<u>Changes in the expected dates are in part due to</u> <u>delays in finalizing contracts for the scientists</u>
life history and ecosystem element conceptual models			Jun 2006	participating in the Adaptive Management Planning Team and Action Team, both charged
 Evaluate Delta ERP Actions and approve priority setting process 			May 2006	with assisting DFG, NMFS, USFWS, and CBDA with preparing the scientific basis of the
			Dec 2006	DRERIP. Versions of the DRERIP reflecting progress to date will be posted periodically so
Complete final DRERIP			Dec 2006 May 2007	that it can begin to be used to guide and track Delta ecosystem restoration actions sooner than the dates displayed.

Delta Levees Actions		ROD Target Date	Expected Date	Comments
 Delta Levees Implement the Levee System integrity Multi-Year Program Plan 	Levee System Integrity		Years 5-8	Funding has only addressed maintenance and has not been adequate to address enhanced levee stabilization. A Delta Risk Management Strategy is now underway.
Science Actions		ROD Target Date	Expected Date	Comments
Independent Science Board	Science		Ongoing	
Environmental Water Account Independent Reviews > EWA Science Panel review	Science		Completed Nov 2004	
Study on South Delta Hydrodynamics, Water Quality and FishConduct pilot investigationsConduct scientific studyComplete report	Conveyance		Dec 2005 Jan 2006– Dec 2007 No later than 08	This study is being managed under the <u>Conveyance's</u> Clifton Court Fish Screens/10,300 cfs project. <u>USBR is</u> the principal investigator,
Science PSP Proposal Solicitation Package to public 	Science		Completed Oct 2004	
 Study on Delta Smelt and Fish Facilities Evaluate existing CHTR process Make recommendations 	Conveyance		Apr 2004 – Jun 2007 Jul 2008	This study is being managed <u>under the Conveyance's</u> DFG and DWR under the Tracy Fish Test Facility Project. The principal investigator is DFG with assistance of DWR and USBR. Lack of funding may impact progress on part of the study effort. CHTR refers to the collection, handling, transportation and release of fish which occurs at the SWP and CVP fish salvaging process in the south Delta.
 South Delta Fish Facility Improvements Maintain and improve existing fish facilities Conduct alternative facilities configurations and op studies Make recommendations on new fish facility alternatives 	Conveyance		Ongoing Jul 200 <u>56</u> – Jun 200 6<u>7</u> Jul 200<u>67</u>	This study is being managed by DWR under the Clifton Court Fish Screens/10,300 cfs project. <u>7/05 –Due to</u> <u>funds not being available in year 6, schedule has been</u> <u>delayed at least one year</u>
 Performance Evaluation and Monitoring Program Final Conceptual Plan Final Implementation Plan for Comprehensive Monitoring 	Water Quality		Jan 2006 Jul 2006	

LINK TO FINAL DRAFT OF THE PROGRAM PLANS