

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1985				1986				1987				1988				1989		
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
1	PHSS PM SITE GANT CHART																			
2																				
3																				
4	ARCO BULK TERMINAL																			
5	PA/PAE Completed																			
6	Evaluate Current Direct Discharge Source Control Measures																			
7	Upland Remedial Investigation																			
8	Sediment Remedial Investigation																			
9	Evaluate Groundwater Discharge Source Control Measures																			
10	Complete Risk Assessment																			
11	Implement Groundwater Discharge Source Control Measures																			
12	Complete Feasibility Study																			
13	Record of Decision																			
14																				
15	ELF ATOCHEM																			
16	DDT Area PA/PAE Completed																			
17	Amend RI/FS Agreement for Entire Facility																			
18	Facility Wide PA/PAE Completed																			
19	Evaluate Source Control Measures																			
20	Implement Source Control Measures																			
21	Uplands Remedial Investigation																			
22	Uplands Risk Assessment																			
23	Uplands Feasibility Study																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1985				1986				1987				1988				1989		
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
24	Uplands Record of Decision																			
25	Sediment Investigation																			
26	Sediment Risk Assessment																			
27	Sediment Feasibility Study																			
28	Sediment ROD																			
29																				
30	GASCO																			
31	Evaluate Free Product Recovery																			
32	Implement Free Product Recovery																			
33	Upland Remedial Investigation																			
34	Upland Risk Assessment																			
35	Sediment Remedial Investigation																			
36	Sediment Risk Assessment																			
37	Evaluate Groundwater Discharge Source Control																			
38	Implement Groundwater Discharge Source Control																			
39	Site Wide Feasibility Study																			
40	Site Wide ROD																			
41																				
42	GATX TERMINAL																			
43	PA/PAE Completed																			
44	Strategy Recommendation Completed																			
45	RI/FS Agreement																			
46	Evaluate Current Source Control Measures																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1985				1986				1987				1988				1989		
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
47	Sediment Investigation																			
48	Remedial Investigation																			
49	Risk Assessment																			
50	Feasibility Study																			
51	Record of Decision																			
52																				
53	GOULD	[Redacted]																		
54	PA/PAE Completed																			
55	Upland Remedial Investigation																			
56	Upland Feasibility Study																			
57	Upland Record of Decision																			
58	Upland Remedial Design																			
59	Upland Remedial Action																			
60																				
61	GUNDERSON	[Redacted]																		
62	PA/PAE Completed																			
63	Upland Remedial Investigation																			
64	Amend RI/FS Agreement for Entire Facility																			
65	Sediment Remedial Investigation																			
66	Evaluate Source Control Measures																			
67	Implement Source Control Measures																			
68	Risk Assessment																			
69	Feasibility Study																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1985				1986				1987				1988				1989		
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
70	Record of Decision																			
71																				
72	Linnton Oil																			
73	PA/PAE Completed																			
74	Upland RI/FS (Including Risk Assessment)																			
75	Operations and Maintenance																			
76	Upland Record of Decision																			
77	Upland Remedial Action																			
78																				
79	McCormick & BAXTER																			
80	PA/PAE Completed																			
81	Upland RI/FS																			
82	Remedial Investigation																			
83	Feasibility Study																			
84	Revised Feasibility Study																			
85	Record of Decision																			
86	Amended Record of Decision																			
87	Remedial Action - Groundwater																			
88	Remedial Design - Phase I Soil																			
89	Remedial Action - Phase I Soil																			
90	Remedial Design - Groundwater Enhancement																			
91	Remedial Action - Groundwater Enhancement																			
92	Remedial Design - Sediment																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1985				1986				1987				1988				1989			
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
93	Remedial Action Sediment																				
94	Remedial Design - Phase II Soil																				
95	Remedial Action - Phase II Soil																				
96																					
97	Mobil Oil																				
98	PA/PAE Completed																				
99	Upland Remedial Investigation																				
100	Upland Feasibility Study																				
101	Upland Record of Decision																				
102	Upland Remedial Design																				
103	Upland Remedial Action																				
104	Amend RI/FS Agreement																				
105	Reevaluate Sediment Data																				
106																					
107	PORT OF PORTLAND - T4																				
108	PA/PAE Completed																				
109	Upland Risk Assessment																				
110	Upland Feasibility Study																				
111	Sediment Investigation																				
112	Sediment Risk Assessment																				
113	Sediment Feasibility Study																				
114	Site Record of Decision																				
115																					

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1985				1986				1987				1988				1989		
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
116	Riedel																			
117	PA/PAE																			
118	Upland Remedial Investigation																			
119	Upland Risk Assessment																			
120	Upland Feasibility Study																			
121	Upland Record of Decision																			
122	Sediment Remedial Investigation																			
123	Sediment Risk Assessment																			
124	Sediment Feasibility Study (If Necessary)																			
125	Sediment Record of Decision (If Necessary)																			
126	Groundwater Remedial Investigation																			
127	Groundwater Risk Assessment																			
128	Groundwater Feasibility Study (If Necessary)																			
129	Groundwater Record of Decision (If Necessary)																			
130																				
131	Rhone-Poulenc																			
132	PA/PAE Completed																			
133	Upland Remedial Investigation																			
134	Sediment Remedial Investigation																			
135	Evaluate Current Groundwater Treatment System																			
136	Evaluate Additional Source Control Measures																			
137	Implement Additional Source Control Measures																			
138	Risk Assessment																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1985				1986				1987				1988				1989		
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
139	Feasibility Study																			
140	Record of Decision																			
141																				
142	Swan Island Shipyard																			
143	PA/PAE																			
144	Uplands Remedial Investigation																			
145	Uplands Baseline Risk Assessment																			
146	Uplands Feasibility Study																			
147	Uplands Record of Decision																			
148	Sediment Remedial Investigation																			
149	Sediment Risk Assessment																			
150	Sediment Feasibility Study																			
151	Sediment Record of Decision																			
152																				
153	Time Oil																			
154	PA/PAE Completed																			
155	Upland Remedial Investigation - Phase I & II																			
156	Upland Feasibility Study - Phase I & II																			
157	Evaluation of Groundwater Source Control Measures																			
158	Implementation of GW Source Control Measures (if necessary)																			
159	Record of Decision - Phase I & II																			
160																				
161	US Moorings																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1985				1986				1987				1988				1989			
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
162	PA/PAE Completed																				
163	File Review Summary																				
164	Voluntary RI/FS Agreement																				
165	Evaluate Direct Discharge Source Control Measures																				
166	Sediment Investigation																				
167	Upland Remedial Investigation																				
168	Risk Assessment																				
169	Feasibility Study																				
170	Record of Decision																				
171																					
172	Willamette Cove																				
173	PA/PAE Completed																				
174	Strategy Recommendation Completed																				
175	RI/FS Agreement																				
176	Sediment Investigation																				
177	Remedial Investigation																				
178	Risk Assessment																				
179	Feasibility Study																				
180	Record of Decision																				
181																					
182	Willbridge Bulk Fuel Area																				
183	PA Completed																				
184	Upland and Sediment Remedial Investigation																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1985				1986				1987				1988				1989		
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
185	Upland and Sediment Risk Assessment																			
186	Upland and Sediment Feasibility Study																			
187	Record of Decision																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1990				1991				1992				1993				1			
		Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
1	PHSS PM SITE GANT CHART																				
2																					
3																					
4	ARCO BULK TERMINAL																				
5	PA/PAE Completed																				
6	Evaluate Current Direct Discharge Source Control Measures																				
7	Upland Remedial Investigation																				
8	Sediment Remedial Investigation																				
9	Evaluate Groundwater Discharge Source Control Measures																				
10	Complete Risk Assessment																				
11	Implement Groundwater Discharge Source Control Measures																				
12	Complete Feasibility Study																				
13	Record of Decision																				
14																					
15	ELF ATOCHEM																				
16	DDT Area PA/PAE Completed																				
17	Amend RI/FS Agreement for Entire Facility																				
18	Facility Wide PA/PAE Completed																				
19	Evaluate Source Control Measures																				
20	Implement Source Control Measures																				
21	Uplands Remedial Investigation																				
22	Uplands Risk Assessment																				
23	Uplands Feasibility Study																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1990				1991				1992				1993				1			
		Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
24	Uplands Record of Decision																				
25	Sediment Investigation																				
26	Sediment Risk Assessment																				
27	Sediment Feasibility Study																				
28	Sediment ROD																				
29																					
30	GASCO																				
31	Evaluate Free Product Recovery																				
32	Implement Free Product Recovery																				
33	Upland Remedial Investigation																				
34	Upland Risk Assessment																				
35	Sediment Remedial Investigation																				
36	Sediment Risk Assessment																				
37	Evaluate Groundwater Discharge Source Control																				
38	Implement Groundwater Discharge Source Control																				
39	Site Wide Feasibility Study																				
40	Site Wide ROD																				
41																					
42	GATX TERMINAL																				
43	PA/PAE Completed																				
44	Strategy Recommendation Completed																				
45	RI/FS Agreement																				
46	Evaluate Current Source Control Measures																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1990				1991				1992				1993				1			
		Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
47	Sediment Investigation																				
48	Remedial Investigation																				
49	Risk Assessment																				
50	Feasibility Study																				
51	Record of Decision																				
52																					
53	GOULD																				
54	PA/PAE Completed																				
55	Upland Remedial Investigation																				
56	Upland Feasibility Study																				
57	Upland Record of Decision																				
58	Upland Remedial Design																				
59	Upland Remedial Action																				
60																					
61	GUNDERSON																				
62	PA/PAE Completed																				
63	Upland Remedial Investigation																				
64	Amend RI/FS Agreement for Entire Facility																				
65	Sediment Remedial Investigation																				
66	Evaluate Source Control Measures																				
67	Implement Source Control Measures																				
68	Risk Assessment																				
69	Feasibility Study																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1990				1991				1992				1993				1			
		Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
70	Record of Decision																				
71																					
72	Linnton Oil																				
73	PA/PAE Completed																				
74	Upland RI/FS (Including Risk Assessment)																				
75	Operations and Maintenance																				
76	Upland Record of Decision																				
77	Upland Remedial Action																				
78																					
79	McCormick & BAXTER																				
80	PA/PAE Completed																				
81	Upland RI/FS																				
82	Remedial Investigation																				
83	Feasibility Study																				
84	Revised Feasibility Study																				
85	Record of Decision																				
86	Amended Record of Decision																				
87	Remedial Action - Groundwater																				
88	Remedial Design - Phase I Soil																				
89	Remedial Action - Phase I Soil																				
90	Remedial Design - Groundwater Enhancement																				
91	Remedial Action - Groundwater Enhancement																				
92	Remedial Design - Sediment																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1990				1991				1992				1993				1			
		Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
93	Remedial Action Sediment																				
94	Remedial Design - Phase II Soil																				
95	Remedial Action - Phase II Soil																				
96																					
97	Mobil Oil																				
98	PA/PAE Completed																				
99	Upland Remedial Investigation																				
100	Upland Feasibility Study																				
101	Upland Record of Decision																				
102	Upland Remedial Design																				
103	Upland Remedial Action																				
104	Amend RI/FS Agreement																				
105	Reevaluate Sediment Data																				
106																					
107	PORT OF PORTLAND - T4																				
108	PA/PAE Completed																				
109	Upland Risk Assessment																				
110	Upland Feasibility Study																				
111	Sediment Investigation																				
112	Sediment Risk Assessment																				
113	Sediment Feasibility Study																				
114	Site Record of Decision																				
115																					

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1990				1991				1992				1993				1			
		Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
116	Riedel																				
117	PA/PAE																				
118	Upland Remedial Investigation																				
119	Upland Risk Assessment																				
120	Upland Feasibility Study																				
121	Upland Record of Decision																				
122	Sediment Remedial Investigation																				
123	Sediment Risk Assessment																				
124	Sediment Feasibility Study (If Necessary)																				
125	Sediment Record of Decision (If Necessary)																				
126	Groundwater Remedial Investigation																				
127	Groundwater Risk Assessment																				
128	Groundwater Feasibility Study (If Necessary)																				
129	Groundwater Record of Decision (If Necessary)																				
130																					
131	Rhone-Poulenc																				
132	PA/PAE Completed																				
133	Upland Remedial Investigation																				
134	Sediment Remedial Investigation																				
135	Evaluate Current Groundwater Treatment System																				
136	Evaluate Additional Source Control Measures																				
137	Implement Additional Source Control Measures																				
138	Risk Assessment																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1990				1991				1992				1993				1			
		Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
139	Feasibility Study																				
140	Record of Decision																				
141																					
142	Swan Island Shipyard																				
143	PA/PAE																				
144	Uplands Remedial Investigation																				
145	Uplands Baseline Risk Assessment																				
146	Uplands Feasibility Study																				
147	Uplands Record of Decision																				
148	Sediment Remedial Investigation																				
149	Sediment Risk Assessment																				
150	Sediment Feasibility Study																				
151	Sediment Record of Decision																				
152																					
153	Time Oil																				
154	PA/PAE Completed																				
155	Upland Remedial Investigation - Phase I & II																				
156	Upland Feasibility Study - Phase I & II																				
157	Evaluation of Groundwater Source Control Measures																				
158	Implementation of GW Source Control Measures (if necessary)																				
159	Record of Decision - Phase I & II																				
160																					
161	US Moorings																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1990					1991				1992				1993				1		
		Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
162	PA/PAE Completed																				
163	File Review Summary																				
164	Voluntary RI/FS Agreement																				
165	Evaluate Direct Discharge Source Control Measures																				
166	Sediment Investigation																				
167	Upland Remedial Investigation																				
168	Risk Assessment																				
169	Feasibility Study																				
170	Record of Decision																				
171																					
172	Willamette Cove																				
173	PA/PAE Completed																				
174	Strategy Recommendation Completed																				
175	RI/FS Agreement																				
176	Sediment Investigation																				
177	Remedial Investigation																				
178	Risk Assessment																				
179	Feasibility Study																				
180	Record of Decision																				
181																					
182	Willbridge Bulk Fuel Area																				
183	PA Completed																				
184	Upland and Sediment Remedial Investigation																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1990					1991				1992				1993				1	
		Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
185	Upland and Sediment Risk Assessment																			
186	Upland and Sediment Feasibility Study																			
187	Record of Decision																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	94		1995				1996				1997				1998				Qtr 1
		Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
1	PHSS PM SITE GANT CHART																			
2																				
3																				
4	ARCO BULK TERMINAL																			
5	PA/PAE Completed																			
6	Evaluate Current Direct Discharge Source Control Measures																			
7	Upland Remedial Investigation																			
8	Sediment Remedial Investigation																			
9	Evaluate Groundwater Discharge Source Control Measures																			
10	Complete Risk Assessment																			
11	Implement Groundwater Discharge Source Control Measures																			
12	Complete Feasibility Study																			
13	Record of Decision																			
14																				
15	ELF ATOCHEM																			
16	DDT Area PA/PAE Completed																			
17	Amend RI/FS Agreement for Entire Facility																			
18	Facility Wide PA/PAE Completed																			
19	Evaluate Source Control Measures																			
20	Implement Source Control Measures																			
21	Uplands Remedial Investigation																			
22	Uplands Risk Assessment																			
23	Uplands Feasibility Study																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	94		1995				1996				1997				1998					
		Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
24	Uplands Record of Decision																				
25	Sediment Investigation																				
26	Sediment Risk Assessment																				
27	Sediment Feasibility Study																				
28	Sediment ROD																				
29																					
30	GASCO																				
31	Evaluate Free Product Recovery																				
32	Implement Free Product Recovery																				
33	Upland Remedial Investigation																				
34	Upland Risk Assessment																				
35	Sediment Remedial Investigation																				
36	Sediment Risk Assessment																				
37	Evaluate Groundwater Discharge Source Control																				
38	Implement Groundwater Discharge Source Control																				
39	Site Wide Feasibility Study																				
40	Site Wide ROD																				
41																					
42	GATX TERMINAL																				
43	PA/PAE Completed																				
44	Strategy Recommendation Completed																				
45	RI/FS Agreement																				
46	Evaluate Current Source Control Measures																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	94		1995				1996				1997				1998				Qtr 1
		Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
47	Sediment Investigation																			
48	Remedial Investigation																			
49	Risk Assessment																			
50	Feasibility Study																			
51	Record of Decision																			
52																				
53	GOULD	<hr style="border: 2px solid black;"/>																		
54	PA/PAE Completed																			
55	Upland Remedial Investigation																			
56	Upland Feasibility Study																			
57	Upland Record of Decision																			
58	Upland Remedial Design																			
59	Upland Remedial Action																			
60																				
61	GUNDERSON	<hr style="border: 2px solid black;"/>																		
62	PA/PAE Completed																			
63	Upland Remedial Investigation																			
64	Amend RI/FS Agreement for Entire Facility																			
65	Sediment Remedial Investigation																			
66	Evaluate Source Control Measures																			
67	Implement Source Control Measures																			
68	Risk Assessment																			
69	Feasibility Study																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	94		1995				1996				1997				1998				Qtr 1
		Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
70	Record of Decision																			
71																				
72	Linnton Oil																			
73	PA/PAE Completed																			
74	Upland RI/FS (Including Risk Assessment)																			
75	Operations and Maintenance																			
76	Upland Record of Decision																			
77	Upland Remedial Action																			
78																				
79	McCormick & BAXTER																			
80	PA/PAE Completed																			
81	Upland RI/FS																			
82	Remedial Investigation																			
83	Feasibility Study																			
84	Revised Feasibility Study																			
85	Record of Decision																			
86	Amended Record of Decision																			
87	Remedial Action - Groundwater																			
88	Remedial Design - Phase I Soil																			
89	Remedial Action - Phase I Soil																			
90	Remedial Design - Groundwater Enhancement																			
91	Remedial Action - Groundwater Enhancement																			
92	Remedial Design - Sediment																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	94		1995				1996				1997				1998				Qtr 1
		Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
93	Remedial Action Sediment																			
94	Remedial Design - Phase II Soil																			
95	Remedial Action - Phase II Soil																			
96																				
97	Mobil Oil																			
98	PA/PAE Completed																			
99	Upland Remedial Investigation																			
100	Upland Feasibility Study																			
101	Upland Record of Decision																			
102	Upland Remedial Design																			
103	Upland Remedial Action																			
104	Amend RI/FS Agreement																			
105	Reevaluate Sediment Data																			
106																				
107	PORT OF PORTLAND - T4																			
108	PA/PAE Completed																			
109	Upland Risk Assessment																			
110	Upland Feasibility Study																			
111	Sediment Investigation																			
112	Sediment Risk Assessment																			
113	Sediment Feasibility Study																			
114	Site Record of Decision																			
115																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	94		1995				1996				1997				1998					
		Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
116	Riedel																				
117	PA/PAE																				
118	Upland Remedial Investigation																				
119	Upland Risk Assessment																				
120	Upland Feasibility Study																				
121	Upland Record of Decision																				
122	Sediment Remedial Investigation																				
123	Sediment Risk Assessment																				
124	Sediment Feasibility Study (If Necessary)																				
125	Sediment Record of Decision (If Necessary)																				
126	Groundwater Remedial Investigation																				
127	Groundwater Risk Assessment																				
128	Groundwater Feasibility Study (If Necessary)																				
129	Groundwater Record of Decision (If Necessary)																				
130																					
131	Rhone-Poulenc																				
132	PA/PAE Completed																				
133	Upland Remedial Investigation																				
134	Sediment Remedial Investigation																				
135	Evaluate Current Groundwater Treatment System																				
136	Evaluate Additional Source Control Measures																				
137	Implement Additional Source Control Measures																				
138	Risk Assessment																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	94		1995				1996				1997				1998				Qtr 1
		Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
139	Feasibility Study																			
140	Record of Decision																			
141																				
142	Swan Island Shipyard																			
143	PA/PAE																			
144	Uplands Remedial Investigation																			
145	Uplands Baseline Risk Assessment																			
146	Uplands Feasibility Study																			
147	Uplands Record of Decision																			
148	Sediment Remedial Investigation																			
149	Sediment Risk Assessment																			
150	Sediment Feasibility Study																			
151	Sediment Record of Decision																			
152																				
153	Time Oil																			
154	PA/PAE Completed																			
155	Upland Remedial Investigation - Phase I & II																			
156	Upland Feasibility Study - Phase I & II																			
157	Evaluation of Groundwater Source Control Measures																			
158	Implementation of GW Source Control Measures (if necessary)																			
159	Record of Decision - Phase I & II																			
160																				
161	US Moorings																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	94		1995				1996				1997				1998					
		Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
162	PA/PAE Completed																				
163	File Review Summary																				
164	Voluntary RI/FS Agreement																				
165	Evaluate Direct Discharge Source Control Measures																				
166	Sediment Investigation																				
167	Upland Remedial Investigation																				
168	Risk Assessment																				
169	Feasibility Study																				
170	Record of Decision																				
171																					
172	Willamette Cove																				
173	PA/PAE Completed																				
174	Strategy Recommendation Completed																				
175	RI/FS Agreement																				
176	Sediment Investigation																				
177	Remedial Investigation																				
178	Risk Assessment																				
179	Feasibility Study																				
180	Record of Decision																				
181																					
182	Willbridge Bulk Fuel Area																				
183	PA Completed																				
184	Upland and Sediment Remedial Investigation																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1994		1995				1996				1997				1998					
		Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
185	Upland and Sediment Risk Assessment																				
186	Upland and Sediment Feasibility Study																				
187	Record of Decision																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1999			2000				2001				2002				2003				
		Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
1	PHSS PM SITE GANT CHART																				
2																					
3																					
4	ARCO BULK TERMINAL																				
5	PA/PAE Completed																				
6	Evaluate Current Direct Discharge Source Control Measures																				
7	Upland Remedial Investigation																				
8	Sediment Remedial Investigation																				
9	Evaluate Groundwater Discharge Source Control Measures																				
10	Complete Risk Assessment																				
11	Implement Groundwater Discharge Source Control Measures																				
12	Complete Feasibility Study																				
13	Record of Decision																				
14																					
15	ELF ATOCHEM																				
16	DDT Area PA/PAE Completed																				
17	Amend RI/FS Agreement for Entire Facility																				
18	Facility Wide PA/PAE Completed																				
19	Evaluate Source Control Measures																				
20	Implement Source Control Measures																				
21	Uplands Remedial Investigation																				
22	Uplands Risk Assessment																				
23	Uplands Feasibility Study																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1999			2000				2001				2002				2003			
		Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
24	Uplands Record of Decision																			
25	Sediment Investigation																			
26	Sediment Risk Assessment																			
27	Sediment Feasibility Study																			
28	Sediment ROD																			
29																				
30	GASCO	▶																		
31	Evaluate Free Product Recovery																			
32	Implement Free Product Recovery																			
33	Upland Remedial Investigation																			
34	Upland Risk Assessment																			
35	Sediment Remedial Investigation																			
36	Sediment Risk Assessment																			
37	Evaluate Groundwater Discharge Source Control																			
38	Implement Groundwater Discharge Source Control																			
39	Site Wide Feasibility Study																			
40	Site Wide ROD																			
41																				
42	GATX TERMINAL	▶																		
43	PA/PAE Completed																			
44	Strategy Recommendation Completed																			
45	RI/FS Agreement																			
46	Evaluate Current Source Control Measures																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1999			2000				2001				2002				2003			
		Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
47	Sediment Investigation				[Bar]															
48	Remedial Investigation				[Bar]															
49	Risk Assessment																[Bar]			
50	Feasibility Study																			
51	Record of Decision																			
52																				
53	GOULD	[Thick black arrow pointing right]																		
54	PA/PAE Completed																			
55	Upland Remedial Investigation																			
56	Upland Feasibility Study																			
57	Upland Record of Decision																			
58	Upland Remedial Design	[Bar]																		
59	Upland Remedial Action	[Bar]																		
60																				
61	GUNDERSON	[Thick black bar]																		
62	PA/PAE Completed																			
63	Upland Remedial Investigation				[Bar]															
64	Amend RI/FIS Agreement for Entire Facility	[Bar]																		
65	Sediment Remedial Investigation								[Bar]											
66	Evaluate Source Control Measures				[Bar]															
67	Implement Source Control Measures								[Bar]											
68	Risk Assessment																[Bar]			
69	Feasibility Study																			[Bar]

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1999			2000				2001				2002				2003			
		Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
70	Record of Decision																			
71																				
72	Linnton Oil	—————▶																		
73	PA/PAE Completed																			
74	Upland RI/FS (Including Risk Assessment)																			
75	Operations and Maintenance																			
76	Upland Record of Decision																			
77	Upland Remedial Action																			
78																				
79	McCormick & BAXTER	—————																		
80	PA/PAE Completed																			
81	Upland RI/FS																			
82	Remedial Investigation																			
83	Feasibility Study																			
84	Revised Feasibility Study																			
85	Record of Decision																			
86	Amended Record of Decision																			
87	Remedial Action - Groundwater																			
88	Remedial Design - Phase I Soil																			
89	Remedial Action - Phase I Soil																			
90	Remedial Design - Groundwater Enhancement																			
91	Remedial Action - Groundwater Enhancement																			
92	Remedial Design - Sediment																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1999			2000				2001				2002				2003			
		Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
93	Remedial Action Sediment																			
94	Remedial Design - Phase II Soil																			
95	Remedial Action - Phase II Soil																			
96																				
97	Mobil Oil	[Redacted]																		
98	PA/PAE Completed																			
99	Upland Remedial Investigation																			
100	Upland Feasibility Study																			
101	Upland Record of Decision																			
102	Upland Remedial Design																			
103	Upland Remedial Action																			
104	Amend RI/FS Agreement																			
105	Reevaluate Sediment Data																			
106																				
107	PORT OF PORTLAND - T4	[Redacted]																		
108	PA/PAE Completed																			
109	Upland Risk Assessment																			
110	Upland Feasibility Study																			
111	Sediment Investigation																			
112	Sediment Risk Assessment																			
113	Sediment Feasibility Study																			
114	Site Record of Decision																			
115																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1999			2000				2001				2002				2003							
		Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4				
116	Riedel	[Redacted]																						
117	PA/PAE																							
118	Upland Remedial Investigation	[Bar]																						
119	Upland Risk Assessment				[Bar]																			
120	Upland Feasibility Study								[Bar]															
121	Upland Record of Decision												[Bar]											
122	Sediment Remedial Investigation	[Bar]																						
123	Sediment Risk Assessment				[Bar]																			
124	Sediment Feasibility Study (If Necessary)												[Bar]											
125	Sediment Record of Decision (If Necessary)																[Bar]							
126	Groundwater Remedial Investigation	[Bar]																						
127	Groundwater Risk Assessment				[Bar]																			
128	Groundwater Feasibility Study (If Necessary)												[Bar]											
129	Groundwater Record of Decision (If Necessary)																[Bar]							
130																								
131	Rhone-Poulenc	[Redacted]																						
132	PA/PAE Completed																							
133	Upland Remedial Investigation	[Bar]																						
134	Sediment Remedial Investigation	[Bar]																						
135	Evaluate Current Groundwater Treatment System	[Bar]																						
136	Evaluate Additional Source Control Measures								[Bar]															
137	Implement Additional Source Control Measures												[Bar]											
138	Risk Assessment												[Bar]											

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1999			2000				2001				2002				2003				
		Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
139	Feasibility Study																				
140	Record of Decision																				
141																					
142	Swan Island Shipyard	—————▶																			
143	PA/PAE																				
144	Uplands Remedial Investigation																				
145	Uplands Baseline Risk Assessment																				
146	Uplands Feasibility Study																				
147	Uplands Record of Decision																				
148	Sediment Remedial Investigation																				
149	Sediment Risk Assessment																				
150	Sediment Feasibility Study																				
151	Sediment Record of Decision																				
152																					
153	Time Oil	—————▶																			
154	PA/PAE Completed																				
155	Upland Remedial Investigation - Phase I & II	—————▶ Need for sediment investigation dependent on Phase I & II results																			
156	Upland Feasibility Study - Phase I & II																				
157	Evaluation of Groundwater Source Control Measures																				
158	Implementation of GW Source Control Measures (if necessary)																				
159	Record of Decision - Phase I & II																				
160																					
161	US Moorings	—————▶																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1999			2000				2001				2002				2003			
		Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
162	PA/PAE Completed																			
163	File Review Summary	■																		
164	Voluntary RI/FS Agreement		■																	
165	Evaluate Direct Discharge Source Control Measures			■	■	■	■													
166	Sediment Investigation			■	■	■	■	■	■											
167	Upland Remedial Investigation			■	■	■	■	■	■											
168	Risk Assessment											■	■	■	■					
169	Feasibility Study															■	■	■	■	
170	Record of Decision																			■
171																				
172	Willamette Cove	[Redacted]																		
173	PA/PAE Completed																			
174	Strategy Recommendation Completed	■																		
175	RI/FS Agreement		■	■	■															
176	Sediment Investigation				■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
177	Remedial Investigation				■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
178	Risk Assessment																			■
179	Feasibility Study																			
180	Record of Decision																			
181																				
182	Willbridge Bulk Fuel Area	[Redacted]																		
183	PA Completed																			
184	Upland and Sediment Remedial Investigation	■	■	■																

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	1999			2000				2001				2002				2003				
		Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
185	Upland and Sediment Risk Assessment																				
186	Upland and Sediment Feasibility Study																				
187	Record of Decision																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	2004				2005				2006				2007				2008		
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
1	PHSS PM SITE GANT CHART																			
2																				
3																				
4	ARCO BULK TERMINAL																			
5	PA/PAE Completed																			
6	Evaluate Current Direct Discharge Source Control Measures																			
7	Upland Remedial Investigation																			
8	Sediment Remedial Investigation																			
9	Evaluate Groundwater Discharge Source Control Measures																			
10	Complete Risk Assessment																			
11	Implement Groundwater Discharge Source Control Measures																			
12	Complete Feasibility Study																			
13	Record of Decision																			
14																				
15	ELF ATOCHEM																			
16	DDT Area PA/PAE Completed																			
17	Amend RI/FS Agreement for Entire Facility																			
18	Facility Wide PA/PAE Completed																			
19	Evaluate Source Control Measures																			
20	Implement Source Control Measures																			
21	Uplands Remedial Investigation																			
22	Uplands Risk Assessment																			
23	Uplands Feasibility Study																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	2004				2005				2006				2007				2008			
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
24	Uplands Record of Decision																				
25	Sediment Investigation																				
26	Sediment Risk Assessment																				
27	Sediment Feasibility Study																				
28	Sediment ROD																				
29																					
30	GASCO																				
31	Evaluate Free Product Recovery																				
32	Implement Free Product Recovery																				
33	Upland Remedial Investigation																				
34	Upland Risk Assessment																				
35	Sediment Remedial Investigation																				
36	Sediment Risk Assessment																				
37	Evaluate Groundwater Discharge Source Control																				
38	Implement Groundwater Discharge Source Control																				
39	Site Wide Feasibility Study																				
40	Site Wide ROD																				
41																					
42	GATX TERMINAL																				
43	PA/PAE Completed																				
44	Strategy Recommendation Completed																				
45	RI/FS Agreement																				
46	Evaluate Current Source Control Measures																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	2004				2005				2006				2007				2008			
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
47	Sediment Investigation																				
48	Remedial Investigation																				
49	Risk Assessment																				
50	Feasibility Study																				
51	Record of Decision																				
52																					
53	GOULD																				
54	PA/PAE Completed																				
55	Upland Remedial Investigation																				
56	Upland Feasibility Study																				
57	Upland Record of Decision																				
58	Upland Remedial Design																				
59	Upland Remedial Action																				
60																					
61	GUNDERSON																				
62	PA/PAE Completed																				
63	Upland Remedial Investigation																				
64	Amend RI/FS Agreement for Entire Facility																				
65	Sediment Remedial Investigation																				
66	Evaluate Source Control Measures																				
67	Implement Source Control Measures																				
68	Risk Assessment																				
69	Feasibility Study																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	2004				2005				2006				2007				2008		
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
70	Record of Decision				▶															
71																				
72	Linnton Oil																			
73	PA/PAE Completed																			
74	Upland RI/FS (Including Risk Assessment)																			
75	Operations and Maintenance																			
76	Upland Record of Decision																			
77	Upland Remedial Action																			
78																				
79	McCormick & BAXTER	▶																		
80	PA/PAE Completed																			
81	Upland RI/FS																			
82	Remedial Investigation																			
83	Feasibility Study																			
84	Revised Feasibility Study																			
85	Record of Decision																			
86	Amended Record of Decision																			
87	Remedial Action - Groundwater	▶																		
88	Remedial Design - Phase I Soil																			
89	Remedial Action - Phase I Soil																			
90	Remedial Design - Groundwater Enhancement																			
91	Remedial Action - Groundwater Enhancement																			
92	Remedial Design - Sediment																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	2004				2005				2006				2007				2008			
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
93	Remedial Action Sediment																				
94	Remedial Design - Phase II Soil																				
95	Remedial Action - Phase II Soil																				
96																					
97	Mobil Oil																				
98	PA/PAE Completed																				
99	Upland Remedial Investigation																				
100	Upland Feasibility Study																				
101	Upland Record of Decision																				
102	Upland Remedial Design																				
103	Upland Remedial Action											Ongoing									
104	Amend RI/FS Agreement																				
105	Reevaluate Sediment Data																				
106																					
107	PORT OF PORTLAND - T4																				
108	PA/PAE Completed																				
109	Upland Risk Assessment																				
110	Upland Feasibility Study																				
111	Sediment Investigation																				
112	Sediment Risk Assessment																				
113	Sediment Feasibility Study																				
114	Site Record of Decision																				
115																					

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	2004				2005				2006				2007				2008			
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
116	Riedel																				
117	PA/PAE																				
118	Upland Remedial Investigation																				
119	Upland Risk Assessment																				
120	Upland Feasibility Study																				
121	Upland Record of Decision																				
122	Sediment Remedial Investigation																				
123	Sediment Risk Assessment																				
124	Sediment Feasibility Study (If Necessary)																				
125	Sediment Record of Decision (If Necessary)																				
126	Groundwater Remedial Investigation																				
127	Groundwater Risk Assessment																				
128	Groundwater Feasibility Study (If Necessary)																				
129	Groundwater Record of Decision (If Necessary)																				
130																					
131	Rhone-Poulenc																				
132	PA/PAE Completed																				
133	Upland Remedial Investigation																				
134	Sediment Remedial Investigation																				
135	Evaluate Current Groundwater Treatment System																				
136	Evaluate Additional Source Control Measures																				
137	Implement Additional Source Control Measures																				
138	Risk Assessment																				

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	2004				2005				2006				2007				2008			
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
139	Feasibility Study																				
140	Record of Decision																				
141																					
142	Swan Island Shipyard																				
143	PA/PAE																				
144	Uplands Remedial Investigation																				
145	Uplands Baseline Risk Assessment																				
146	Uplands Feasibility Study																				
147	Uplands Record of Decision																				
148	Sediment Remedial Investigation																				
149	Sediment Risk Assessment																				
150	Sediment Feasibility Study																				
151	Sediment Record of Decision																				
152																					
153	Time Oil																				
154	PA/PAE Completed																				
155	Upland Remedial Investigation - Phase I & II																				
156	Upland Feasibility Study - Phase I & II																				
157	Evaluation of Groundwater Source Control Measures																				
158	Implementation of GW Source Control Measures (if necessary)																				
159	Record of Decision - Phase I & II																				
160																					
161	US Moorings																				

PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES

ID	Task Name	2004				2005				2006				2007				2008		
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
162	PA/PAE Completed																			
163	File Review Summary																			
164	Voluntary RI/FS Agreement																			
165	Evaluate Direct Discharge Source Control Measures																			
166	Sediment Investigation																			
167	Upland Remedial Investigation																			
168	Risk Assessment																			
169	Feasibility Study																			
170	Record of Decision																			
171																				
172	Willamette Cove																			
173	PA/PAE Completed																			
174	Strategy Recommendation Completed																			
175	RI/FS Agreement																			
176	Sediment Investigation																			
177	Remedial Investigation																			
178	Risk Assessment																			
179	Feasibility Study																			
180	Record of Decision																			
181																				
182	Willbridge Bulk Fuel Area																			
183	PA Completed																			
184	Upland and Sediment Remedial Investigation																			

**PORTLAND HARBOR SEDIMENT MANAGEMENT PLAN
APPENDIX H
SITE-SPECIFIC SCHEDULES**

ID	Task Name	2004				2005				2006				2007				2008		
		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
185	Upland and Sediment Risk Assessment																			
186	Upland and Sediment Feasibility Study																			
187	Record of Decision																			